

Project Summary - Embarrass River Streambank

Project Name	Project Number	Program Type	Lifespan	Project Status	Start Date		Completion Date		Approval Date
					Planned	Actual	Planned	Actual	
Embarrass River Streambank	07-1			Construction	10/31/2009		11/30/2009		2/14/2008

Description:

Project Types

Streambank of Shoreland Protection

Funds

Fund	Budgeted Amount	Approved Amount	Spent Amount
2007 Cost Share Base Grant - St. Louis, North (SW)	2,377.00	2,377.00	\$2,377.00
2007 Local match	2,000.00	2,000.00	\$1,740.00
2008 Cost Share Base Grant - St. Louis, North (SW)	5,873.00	5,873.00	\$3,053.00
Grand total for the project:	\$10,250.00	10,250.00	\$7,170.00

Participants

Role	First Name	Last Name	Organization
Landowner	Embarrass	Town of	Town of Embarrass

BMPs/Activities

BMP/Activity Name	Lifespan	Amount		Area		Length		Count		Date	
		Approved	Spent	Proposed	Actual	Proposed	Actual	Proposed	Actual	Planned	Installed
Streambank and Shoreline Protection	10 Years						200.00			11/20/2009	6/29/2010

Implementation Measures

Category	Measure	Unit	Value	BMP/Activity	Calc Method	Target Dates		Comments	Instructions
						Start	End		
Cost Share Inspection Results	Practice Condition		Excellent	Streambank and Shoreline Protection	BWSR Calc (Stream & Ditch Stabilization)	6/30/2010	6/30/2020		
Water Pollution (Reduction Estimates)	Phosphorus (est. reduction)	Lbs/Yr	0.64	Streambank and Shoreline Protection	BWSR Calc (Stream & Ditch Stabilization)	6/30/2020	6/30/2020		
Water Pollution (Reduction Estimates)	Sediment (TSS)	Tons/Yr	0.64	Streambank and Shoreline Protection	BWSR Calc (Stream & Ditch Stabilization)	6/30/2010	6/30/2020		